IBA Home Energy Conservation Program Unvented Gas Space Heater Inspection Form For Auditors

Client Name: _____ Client/Job Application ID: _____
Client Address: _____ Auditor: _____
County: _____ Date: _____

DOE strongly encourages removal of all unvented- and liquid –fueled space heaters and replacement with vented, code compliant heating systems as a prerequisite to weatherization. DOE will allow unvented gas- or liquid fueled space heaters to remain as secondary heat sources provided they comply with IRC and the IFGC. DOE is allowing this flexibility primarily to provide low-income clients an emergency back-up source of heat in the event of electrical power outage. Reference: Weatherization Program Notice 08-4 effective date March 3, 2008 for complete agency compliance.

Space heater does not exceed 40,000 BTU's	TRUE	FALSE
Not located in, or obtains combustion air from bedrooms, bathrooms, or storage area.	TRUE	FALSE
Meets the minimum ventilation rate guidelines for combustion appliances.	TRUE	FALSE
DOE funds are not being used to replace this secondary heat source.	TRUE	FALSE
Unvented space heater has an oxygen-depletion sensing safety shut off system.	TRUE	FALSE
Unvented space heater is not being installed into a mobile home.	TRUE	FALSE
Smoke and carbon monoxide detectors are within 15 feet of unvented space heater.	TRUE	FALSE
Client education on the use of the unvented space heater is emergency back-up only.	TRUE	FALSE
Client education given to leave a door or window open during use of the space heater.	TRUE	FALSE
Client education on the dangers, health and safety concerns was performed.	TRUE	FALSE
C/O test performed 6 to 9 inches above the unvented space heater burner(s).	TRUE	FALSE
C/O did not exceed 9 PPM after 5 minute test. C/O level measured._____PPM	TRUE	FALSE
If FALSE is marked in any of the area's this space heater is unsafe to leave.	**Passed**	**Failed**

FAILED: If the unvented space heater fails inspection then removal, replacement with a vented space heater, or deferral of the home is required. No additional work is to proceed until corrections are made.

********** **ONLY SIGN BELOW IF SPACE HEATER PASSED** **********

PASSED: Signing below is acknowledging this unvented space heater passed inspection and client agrees to the following conditions. Model Number_____ Serial Number_____

I _____ agree to the outlined safety concerns and operational precautions' when this unvented space heater is used, including opening a window or exterior door. I also understand by not allowing the IBA HEC Representative to remove this unvented space heater(s) all liability for any moisture issues; resulting from the un-vented gas products venting directly into my home, fire, health or even death of occupant(s) will be solely my responsibly and will not hold any employee, or affiliate of this organization liable.

I understand and will comply with the above statement. _____
Client Signature Date

_____
Auditor Signature Date